VILLAGE OF BARRINGTON HILLS

112 Algonquin Road, Barrington Hills, IL 60010-5199

P: 847.551.3000 | F: 847.551.3050

www.barringtonhills-il.gov

TO: Board of Trustees FROM: Trustee Harrington

RE: Building & Grounds Activity DATE: 03/30/2015

Fire Station: On 03/15/15 Kipp Plumbing was contacted to rod the septic line and located a blockage at 60′, which was cleared and system running properly.

On 03/18/15 The Fire Department advised of another blockage. Kipp Plumbing cleared another blockage at 75' but rodded to 90' to insure operation and ran the water in the Fire Station to flush the line.

Lake-Cook Trenching was also contacted on 03/18/15 because the drop box that was replaced in January was not distributing the water properly. It was discovered that the irrigation system line was bored through the septic line and over the years a blockage built up around the break made by the irrigation line. The broken section of septic pipe was replaced and the irrigation line placed over the septic line. System was tested and everything is running smoothly and as designed.

Safety-Kleen is scheduled to pump out the apparatus bay oil and water separator floor basins on 04/01/15.

After Safety-Kleen has pumped out the tanks, Kipp Plumbing will rod and televise apparatus bay trench drain system. Kipp Plumbing is also scheduled to televise the septic and water softening systems to identify any issues and discharge locations.